(7)

BRUHAT BANGALORE MAHANAGARA PALIKE

ame of work:-Providing children play and Open Gym equipement in yelahanka new town park at A ector in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 14/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.7	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification							
	Kuvempu Park	sqmt						
	open gym platform		1	12.20	7.85		95.77	
	Platform approach		1	1.65	3.40		5.61	
	Benches Platform		5	2.00	2.50		25.00	
	Damaged platform		10	1.50	1.00		15.00	
	Basavanna Park Checked.							
	open gym		1	10.74	8.40		90.22	
	Platform approach		1	5.60	2.90		16.24	
	Benches Platform		5	2.00	2.50		25.00	
						Total Qty	**272.84**	

Assistant Executive Engineer
Byatarayanapura Sub Division
KRIDL, BBMP, Bangalore

Contractor's Representative

Assistant Engineer
Project Sub Division

16/6/17
Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

(11)

BRUHAT BANGALORE MAHANAGARA PALIKE

me of work:-Providing children play and Open Gym equipement in yelahanka new town park at A ctor in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 19/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no11	SUPPLYING AND FIXING PENDULUM DOUBLE OF SAFE AREA: 2.5 mtr x 1 mtr main frame: 100 NB GI G-class pipe, LEG FRAME: 40 NB GI B-class pipe handle frame 25 NB GI B-class pipe, seat: LLDP Plastic pipe cap: nylon 66 injection moulded, bearing cap: nylon 66 injection moulded, bearing housing and pin: seamless pipe and round bar, NUT BOLTS CAP: nylon 66 injection moulded, bearing caps: permament sealed of reputed make (FAB/SKF), nut bolts: high tensile steel galavanise nut bolts, power coat – done by pure poly urethane powder with 70-80 microne thickness as per enginner incharge of the work							
		Nos						
	Kuvempu Park		1				1.00	
	Basavanna Park		1				1.00	
			19/6			**Total Qty**	**2.00**	

Contractor,s Representative

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

Assistant Executive Engineer 19/6/17
Project Sub Division
Bruhat Bangalore Mahanagara

(12)

BRUHAT BANGALORE MAHANAGARA PALIKE

me of work:-Providing children play and Open Gym equipement in yelahanka new town park at A ctor in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 19/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.12	Supplying and fixing of LEG PRESS DOUBLE of safe area: 2.8 mtr x 1.5 mtr, center Pipe: 100 NB, GI- B-Class pipe, seat frame: 32 NB GI B-Class pipe. Back rest: LLDP Plastic seat rest: LLDP Plastic, Foot Rest: LLDP Plastic, Pipe Cap: nylon 66 injection moulded, bearing, housing and pin: seamless pipe and round bar, bearings: permanent sealed of reputed make(FAG/SKF), STOPPER-PU Rod, nut, bolds cap-nylon 66 injection moulded NUT BOLTS-HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT-DONE BY PURE POLY URETINE POWDER WITH 70-80 MICRONE THICKNESS AS PER ENGINEER INCHARGE OF THE WORK.							
		Nos						
	Kuvempu Park		1				1.00	
	Basavanna Park		1				1.00	
						Total Qty	**2.00**	

Seen 19/6

Contractor,s Representative

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

19/6/17

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

(13)

BRUHAT BANGALORE MAHANAGARA PALIKE

me of work:-Providing children play and Open Gym equipement in yelahanka new town park at A ector in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 19/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.13	SUPPLYING AND FIXING OF FUN WALKER SINGLE OFF SAFE AREA-3 mtr x 2 mtr, main frame: 100NB GI B-class pipe, LEG FRAME: 32 NB GI B-cLASS pipe, HANDLE FRAME: 25NB GI B-CLASS pipe, FOOT REST: LLDB PLASTIC, PIPE:Nylon 66 injection moulded, BEARING CAP: nylon 66 injection moulded, BEARING HOUSING AND PIN: seamless pipe and round bar, NUT BOLT CAP: nylon 66 injection moulded, BEARING: Permanent sealed of reputed make(FAB/SKF), NUT BPLTS-HIGH TENSILE STEEL, GALVANISE NUT BOLTS, POWDER COAT: Done by pure poly urethane powder with 70-80 microne tthickness as per engineer incharge of the work							
		Nos						
	Kuvempu Park	checked	1				1.00	
	Basavanna Park		1				1.00	
						Total Qty	**2.00**	

E.E. (Project) 19/6.

Contractor's Representative

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

Assistant Executive Engineer 19/6/17
Project Sub Division
Bruhat Bangalore Mahanagara